GOOLY CONSULTANCY SERVICES
ISO 9001 : 2015 Certified & NABL Accreditated Laboratory as per ISO/IEC - 17025 - 2017
Corporate off : No. 230, Opp. G.R. Lavender Apartments, Sai Enclave Layout, Kothanur Dinne, J.P. Nagar 8th Phase, Bangalore - 560 076.
Contact: +91-80-42277023/24, 9535200024, Email : info@gcsfirm.com, goolyconsultancyservices@yahoo.com, www.gcslabindia.com

GCS/133/BBMP/YNK/Pkg 3/2020-21/70

Date: 03.11.2020

To,

The Executive Engineer,
Yelahanka Division,
Bruhat Bengaluru Mahanagara Palike (BBMP),
Bangalore – 560064

PMC CERTIFICATION AND INSPECTION REPORT

Sub: Regarding inspection Report for the below mentioned work.

Name of Work: Improvements to roads, drains and other developmental works in ward no- 03 under road development head in Chief Minister Nava Nagarothana grants of Yelahanka division. (Package -03).

The quantities executed as per this IPC 1st and Part is as follows:

Sl. NO.	Description of Work	Unit	Qty	Remarks
1	Removing and resetting of footpath slab	Sqm	13892.80	
2	Removing and resetting of kerb stone	m	6488.00	
3	Earthwork Excavation by manual means for roads, drains & similar works	cum	4989.30	
4	KSRB 4-1.2: Providing and laying in position plain cement concrete of Mix 1:3:6	cum	103.24	
5	Providing TMT Bars Fe 500 steel reinforcement for RCC work	MT	15.28	
6	Providing and laying plain/reinforced cement concrete of M20	cum	232.29	
7	Providing and fixing precast reinforced concrete slab 10cm thick of mix M20	Sqm	1990.20	
8	Providing and laying precast drain cover slabs of 250mm thick of mix M20	Sqm	45.00	
9	Providing and fixing Precast solid concrete kerb stones of size 450 x 200 x 400mm	Nos	1404	
10	Excavation for roadwork in all types of soil by mechanical means	cum	578.92	
11	Construction of Granular Sub-Base Grading V as sub base and drainage layer	cum	248.11	
12	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications	cum	330.81	

GOOLY CONSULTANCY SERVICES
ISO 9001 : 2015 Certified & NABL Accreditated Laboratory as per ISO/IEC - 17025 - 2017
Corporate off : No. 230, Opp. G.R. Lavender Apartments, Sai Enclave Layout, Kothanur Dinne, J.P. Nagar 8th Phase, Bangalore - 560 076.
Contact: +91-80-42277023/24, 9535200024, Email : info@gcsfirm.com, goolyconsultancyservices@yahoo.com, www.gcslabindia.com

Sl. NO.	Description of Work	Unit	Qty	Remarks
13	Compaction of original ground by mechanical means	Sqm	1654.07	
14	Providing and applying primer coat with S.S. bitumen emulsion	Sqm	1654.07	
15	Cleaning the existing black topped surface	Sqm	55409.60	
16	Providing and laying Dense Graded Bituminous Macadam	cum	708.45	
17	Providing and applying tack coat	Sqm	61539.25	
18	Providing and laying bituminous concrete 40mm thick	cum	2456.35	

A6
03/11/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10ಗ

3/11/2020

For GOOLY CONSULTANCY SERVICES.,

Gooly Consultancy Services * Bangalore

PROJECT MANAGER